

Project No. 1251-100

Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01) Piping Test Packs	
	6.02) Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01) Service Test, GLT, CLT and N2 Purging Certificates	
	7.02) Piping Commissioning Check Lists	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
8	Mechanical Pre-Commissioning	
	8.01) System Mechanical Index	
	8.02) Equipment Drawings	
	8.03) Equipment Datasheets	
	8.04) Boxing-up Certificates	

	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	

13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

[illegible]



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

1-Mechanical Completion Certificate (MCC)

SYSTEM MECHANICAL COMPLETION CERTIFICATE (MCC)

PROJECT TITLE : CRUDE OIL TANK FARM(AGROOD AREA)

PROJECT No : 1251-100

SYSTEM NAME : Substation Power Distribution Panels System

SYSTEM ID : 030-EL-008

THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYTEM IS MECHANICALLY COMPLETED ON THE DATE 20/06/2021 AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

EXCEPTIONS :

NOTE: ACCEPTANCE OF THE ABOVE SYSTEM DOES NOT RELIEVE ENPPI/CONSTRUCTION CONTRACTOR FROM THEIR CONTRACTUAL OBLIGATIONS AND RESPONSIBILITIES.

COMPANY	PETROJET	ENPPI	PPC
NAME		Mohamed Abbar	
TITLE		Site Mgt	
SIGNATURE			
DATE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

2- Ready for Startup Certificate (RFSU)

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-02)

PROJECT No. : 1251-100



SYSTEM /AREA /PLANT : Substation Power Distribution Panels System

SYSTEM /AREA /PLANT No. : 030-EL-008

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

EXCEPTIONS :

COMPANY	CONSORTIUM	PPC
NAME	Ahmed El Shafie	Mahmoud Ibrahim
TITLE	Commissioning Manager	Eng. Eng.
SIGNATURE		
DATE	30-6-2021	4-7-2021



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

3- System Punch Lists

PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

PROJECT NUMBER : 01251-100

DISCIPLINE:UTILITIES

SYSTEM NAME: Substation Power Distribution Panels System




SYSTEM ID: 030-EL-008

SUB-SYSTEM NAME:

SUB-SYSTEM ID:

[illegible]

CAT: CATEGORY(A,B,C) ,ACTION BY: (ENPPI,CONST.CONTRACTOR,SUPPLIER.....) , DISP: DISCIPLINE(PIP,MECH,ELECT,INST.....)

COMPANY	PTJ	ENPPI	PMC
NAME	Sobhy Seleem		
SIGN.			
DATE	6-4-2021		



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

4- System Limits Marked Up P&ID



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

5- System Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

6- Piping Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

6.01- Piping Test Packs



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

6.02- Piping Pre-commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

7- Piping Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

7.01- Service Test, GLT, CLT and N2 Purging Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

7.02- Piping Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8- Mechanical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8.01- System Mechanical Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8.02- Equipment Drawings



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8.03- Equipment Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8.04- Boxing-up Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8.05- Grouting Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8.06- Pre-Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

8.07- Mechanical Pre-Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

9- Mechanical Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

9.01- Final Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

9.02- Motor Solo Run Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

9.03- Mechanical Run Test (MRT) Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

9.04- Mechanical Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

9.05- Mechanical Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10- Instrumentation Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.01- System Instrument Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.02- Instrument Data Sheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.03- Instrument Cable Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.04- System Instrumentation Wiring Diagram



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.05- Hook-up Drawing (Mechanical & Pneumatic)



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.06- Instruments Cables Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.07- Instruments Cables Laying Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.08- Instruments Cables Termination Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.09- Instruments Cables Testing Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.10- Instruments Calibration Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.11- Instrument Loop Checks Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.12- Instrumentation Pre-Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

10.13- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

11- Instrumentation Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

11.01- Instrumentation Function Test Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

11.02- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12- Electrical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.01- System Electrical Index

030-EL-008	Substation Power Distribution Panels System	Electrical	030-SUB-ASP-1	Power Distribution Panel	Checklist	EL-13 A /EL-30 A
030-EL-008	Substation Power Distribution Panels System	Electrical	030-SUB-UPDP-1	Power Distribution Panel	Checklist	EL-13 A /EL-30 A
030-EL-008	Substation Power Distribution Panels System	Electrical	P-030-SUB-ASP-1	LV Cable	Checklist	EL-31 A
030-EL-008	Substation Power Distribution Panels System	Electrical	P-030-SUB-UPDP-1	LV Cable	Checklist	EL-31 A
030-EL-008	Substation Power Distribution Panels System	Electrical	P1-030-MOVDP-1	LV Cable	Checklist	EL-31 A
030-EL-008	Substation Power Distribution Panels System	Electrical	P2-030-MOVDP-1	LV Cable	Checklist	EL-31 A




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.02- Electrical Drawings

General Notes:
 Except otherwise written, all the quantities are expressed in millimeters
 with the following tolerances:
 - up to 5mm: ± 0.2mm
 - over 5 and up to 30mm: ± 0.3mm
 - over 30 and up to 100mm: ± 0.5mm
 - over 100 and up to 300mm: ± 1.0mm
 - over 300 and up to 1000mm: ± 2.0mm
 - over 1000mm: ± 3.0mm
 - angles: as indicated



NOTE:
 - TECHNOR-ITALSMEA WILL SUPPLY THE STRUCTURE WITH ALL ENCLOSURES MOUNTED AND WIRED.
 - CANOPY WILL BE SHIPPED SEPARATELY UNASSEMBLED
 - SEALING OF JOINTS BETWEEN ENCLOSURES SHALL BE COMPLETED BY CLIENT BEFORE COMMISSIONING AT SITE

Explosion Proof
 Electrical Equipment
 Materiali Elettrici Antidetonanti
Technor ITALSMEA
 A company of MARCHEL ELECTRIC GROUP

Project: EGPC CRUDE OIL TANK FARM

Description:

Client: ENPI

F.O. n°: 1251-100-520-01-25

N.A. n°: 01251-100-520-01-Q

ITEM	DESCRIPTION	QTY	NOTES	MANUFACTURER
10	HOD Steel Mounting Frame + Canopy (unpainted)	1	ECR 3	TECHNOR-ITALSMEA
9	LED Flood Lighting Mount 2x18W	1	ECR 3	TECHNOR-ITALSMEA
8	3m x 1.5m Flaming Glass 21.8W	13	ECR 3	TECHNOR-ITALSMEA
7	ASBTR ENCLOSURE	1	88-33316	TECHNOR-ITALSMEA
6	ASBTR ENCLOSURE	2	88-33316	TECHNOR-ITALSMEA
5	ASBTR ENCLOSURE	1	88-33316	TECHNOR-ITALSMEA
4	ALUMINUM ENCLOSURE	1	CPC-2000003	TECHNOR-ITALSMEA
3	ALUMINUM ENCLOSURE	1	ECR 3	TECHNOR-ITALSMEA
2	ALUMINUM ENCLOSURE	2	ECR 3	TECHNOR-ITALSMEA
1	ALUMINUM ENCLOSURE	1	ECR 3	TECHNOR-ITALSMEA


Dwg. No.: B050X12221746

App. Ronconeri Date: 20/03/2020


Scale: 1/1000

Note for Drilling stage:
Except where indicated:
- All isometric holes will be perpendicular to the side where they are realized
- For all standard components refer to the typical drilling drawings:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03
Se non diversamente indicato:
- I fori metici saranno perpendicolari alle pareti dove realizzati
- Per i componenti standard fare riferimento ai fogli di foratura:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03


General Notes:
Except otherwise writing, all the quotas are expressed in millimeters
with the following tolerances:
- up to 6mm: ± 0.2mm
- over 6 and up to 30mm: ± 0.5mm
- over 30 and up to 100mm: ± 0.5mm
- over 100 and up to 300mm: ± 1.2mm
- over 300 and up to 1000mm: ± 2mm
- over 1000mm: ± 2mm
- angles: ± 1°



FRONT VIEW WITH DOORS



TOP AND BOTTOM VIEW WITH GLAND PLATE



SIDE VIEW

Explosion Proof
Electrical Equipment
Materiali Elettrici Antideflagranti





Project: EGPC CRUDE OIL TANK FARM
Description: SUBSTATION AUXILIARY SERVICE PANEL

CLIENT: ENPT
P.O. n°: 1251-100-520-01-25
M.R. n°: 01251-100-520-01-P

Draw. No.: B050X12221726
Drawn: Badr
Appr.: ROMORONI
Scale: N/A
Check: Vaccailluzzo
Date: 19/07/2020
Rev.: 03
S.O.: E-2000253

Note for Drilling Stage:
Except where indicated:
- All isometric holes will be perpendicular to the side where they are realized
- For all standard components refer to the typical drilling drawings:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03
Se non diversamente indicato:
- I fori metrici saranno perpendicolari alle pareti dove realizzati
- Per i componenti standard fare riferimento ai tipici di foratura:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03

General Notes:
Except otherwise writing, all the quotas are expressed in millimeters
with the following tolerances:
- up to 6mm: ± 0.2mm
- over 6 and up to 10mm: ± 0.3mm
- over 10 and up to 100mm: ± 0.5mm
- over 100 and up to 1000mm: ± 1.0mm
- over 1000mm: ± 2.0mm
- angles: ± 1°





TOP AND BOTTOM VIEW WITHOUT GLAND PLATE

PANEL 1 FRONT VIEW WITHOUT DOORS
AND WITH MIRROR FOR B.B.

Explosion Proof Electrical Equipment		TECHNOR		CLIENT		Dwg. No.	
ITALSMEA		DESCRIPTION		ENPEI		B050X12221726	
A COMPANY OF MARECHAL ELECTRIC		SUBSTATION AUXILIARY SERVICE PANEL		P.O. n°		1251-100-520-01-25	
				M.R. n°		01251-100-520-01-P	
				Scale		N/A	
				Appr.		Roncoroni	
				Check		Vaccalizzo	
				Date		19/07/2020	
				Rev.		03	
				Scale		3.0 E-2000253	
				UNIT A3 (297x41)			


Note for Drilling stage:
Except where indicated:
- All isometric holes will be perpendicular to the side where they are realized
- For all standard components refer to the typical drilling drawings:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03
Se non diversamente indicato:
- I fori metrici saranno perpendicolari alle pareti dove realizzati
- Per i componenti standard fare riferimento ai tipici di foratura:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03

General Note:
Except otherwise writing, all the quotas are expressed in millimeters
with the following tolerances:
- up to 6mm: ± 0.2mm
- over 6 and up to 30mm: ± 0.5mm
- over 30 and up to 100mm: ± 0.8mm
- over 100 and up to 300mm: ± 1.2mm
- over 300 and up to 1000mm: ± 2mm
- over 1000mm: ± 3mm
- angles: ± 1°



FRONT VIEW WITHOUT DOORS, WITHOUT MIRROR FOR BB

PANEL 1 FRONT VIEW WITHOUT DOORS
AND WITH MIRROR FOR B.B



TOP AND BOTTOM VIEW WITHOUT GLAND PLATE

Explosion Proof
Electrical Equipment
Materiali Elettrici Antidetlagranti
A COMPANY OF MARECHAL ELECTRIC




Project: EGPC CRUDE OIL TANK FARM
Description: SUBSTATION AC-UPS DISTRIBUTION PANEL

CLIENT: EMPII
P.O. n°: 1251-100-520-01-25
M.R. n°: 01251-100-520-01-P


Draw. No.: B050X12221727
Drawn: Badr
Appr.: Roncoroni
Scale: N/A
Rev.: 3
S.O. E-2000253

Note for Drilling stage:
Except where indicated:
- All isometric holes will be perpendicular to the side where they are realized
- For all standard components refer to the typical drilling drawings:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03
Se non diversamente indicato:
- I fori metrici saranno perpendicolari alle pareti dove realizzati
- Per i componenti standard fare riferimento ai tipici di foratura:
LAV.MEC_STD-01, LAV.MEC_STD-02, LAV.MEC_STD-03


General Note:
Except otherwise writing, all the quotas are expressed in millimeters
with the following tolerances:
- up to 6mm: $\pm 0.2mm$
- over 6 and up to 30mm: $\pm 0.5mm$
- over 30 and up to 100mm: $\pm 0.8mm$
- over 100 and up to 300mm: $\pm 1.2mm$
- over 300 and up to 1000mm: $\pm 2mm$
- over 1000mm: $\pm 3mm$
- angles: $\pm 1^\circ$



FRONT VIEW WITH DOORS



TOP AND BOTTOM VIEW WITH GLAND PLATE



SIDE VIEW

Explosion Proof
Electrical Equipment
Materiali Elettrici Antideflagranti
TECHNOR
ITALSMEA
A COMPANY OF MARECHAL ELECTRIC

Project	ESPC CAUDE OIL TANK FARM	CLIENT	ENPP	Dwg. No.	B050X12221727
Description	SUBSTATION AC-UPS DISTRIBUTION PANEL	P.O. n°	1251-100-520-01-25	Drawn	Bedr
		M.R. n°	01251-100-520-01-P	Appr.	Roncoroni
				Scale	N/A
				Check	Vaccalluzzo
				Date	19/07/2020
				Rev.	3
				S.O.	E-2000253



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.03- Motor Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.04- Electrical Cables Schedule

PAGE	Cable Mark	GL1	FROM	TO	GL2	CABLEService	Service Voltage	KW	Size	Type	L
16	P-030-SUB-UPDP-1	WP	030-SUB-ACUPS-1	030-SUB-UPDP-1	WP	3PH POWER FEEDER	400VAC	100	4x25	4B	15
18	P-030-SUB-ASP-1	WP	030-SUB-LVSWG-1 (B1-Q3)	030-SUB-ASP-1	WP	3PH POWER FEEDER	400VAC	65	3.5x120	4B	50
33	P1-030-MOVDP-1	WP	030-SUB-LVSWG-1	030-MOVDP-1	EX	3PH POWER FEEDER	400VAC	50	3.5x120	4B	370
33	P2-030-MOVDP-1	WP	030-SUB-UPDP-1	030-MOVDP-1	EX	3PH POWER FEEDER	400VAC	3	4x25	4B	370

CONTROL / TELECOM / SECURITY ROOMS



SUBSTATION AND CONTROL BUILDING

CONTROL / TELECOM / SECURITY ROOMS



كل الميثاق العامة للصحة للبيئة

تاريخ: ٢٠٢٢/١٢/٢٥

TANK FARM

WIRING DIAGRAM

IN PANEL
(p-1)

الشركة الهندسية

L

[illegible]

DATE	SHEET	NO.
------	-------	-----

W1-001018 OF 018	AT 5/5-20
------------------	-----------







Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.05- Electrical Cables Laying Certificates



REFERENCE DRAWINGS AND DOCUMENTS	
01231-00-003-001-001	5065-AIRTEL & CONTROL ROOM TELLER FLOOR PLAN
01231-00-003-001-002	SUPERSTATION & CONTROL ROOM TELLER FLOOR PLAN & DETAILS
01231-00-003-003-001	SUPERSTATION ELECTRICAL EQUIPMENT LAYOUT
01231-00-003-003-002	OUTDOOR ELECTRICAL CABLE SECTIONS
01231-00-003-003-003	5065-AIRTEL ELECTRICAL CABLE SECTIONS
01231-00-003-003-004	5065-AIRTEL ELECTRICAL CABLE SECTIONS
01231-00-003-003-005	400000 ELECTRICAL CABLE ROUTING LAYOUT
01231-00-003-003-006	400000 AIRTEL MODEL-1) ELECTRICAL CABLE SECTIONS
01231-00-003-003-007	ELECTRICAL SECTION 3045

NOTICE

[illegible][illegible]



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.06- Electrical Cables Testing Certificates



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI-218

INSPECTION DATE & TIME

14/06/2021 ITR-EL-0006A

DISCIPLINE

ELECTRICAL

SYSTEM NO.:

SHEET NO

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

SERIAL:

17015900385

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE:
SUBSTATION

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT		
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1	P-030-FIT-007	3x4	✓				0.2							✓	
2	P1-030-MOVD-P-1	3.5x120	✓	0.2	0.2	0.2	0.2							✓	
3	P2-030-MOVD-P-1	4x25	✓	0.2	0.2	0.2	0.2							✓	
4	P-030-MOV-001	4x4	✓											✓	
5	P-030-MOV-010	4x4	✓											✓	
6	P-030-MOV-011	4x4	✓											✓	
7	P-030-MOV-013	4x4	✓											✓	
8	P-030-MOV-014	4x4	✓											✓	
9	P-030-MOV-019	4x4	✓											✓	
10	P-030-MOV-021	4x4	✓											✓	
11	P-030-MOV-023	4x4	✓											✓	
12	P-030-MOV-079	4x4	✓											✓	
13	P-030-MOV-087	4x4	✓											✓	
14	P-030-MOV-088	4x4	✓											✓	
15	P-030-MOV-090	4x4	✓											✓	
16	P-030-MOV-213	4x4	✓											✓	
17	P-030-SDV-106	4x4	✓											✓	
18	P-030-SDV-103	4x4	✓											✓	

Remarks :- P-030-SDV-104

4x4

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

✓

Reference :-

NAME	PETROJET	ENPPH	PMC
SIGNATURE			
DATE			

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

PTJ-ELE-RFI-

DOCUMENT NO
ITR-EL-0006A

DISCIPLINE
ELECTRICAL

SHEET NO

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

SERIAL:

17015900385

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE:
SUBSTATION

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE				PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"				RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
17	P-030-SUB-LPDP-1	3.5x120	✓	OL	OL	OL	OL	OL							✓	
18	P-030-SUB-ASP-1	3.5x120	✓	OL	OL	OL	OL	OL							✓	
19	P-030-SUB-LPDP-1	3.5x50	✓	OL	OL	OL	OL	OL							✓	
20	P1-030-SUB-ACUPS-1	3x10	✓				OL	OL							✓	
21	P-030-SUB-IRP-1	3x10	✓				OL	OL							✓	
22	D-030-SUB-LVSWG-1A	3x10	✓				OL	OL							✓	
23	D-030-SUB-LVSWG-1B	3x10	✓				OL	OL							✓	
24	D-030-SUB-IRP-1	3x10	✓				OL	OL							✓	
25	P1-030-SUB-LVSWG-1A	3x10	✓				OL	OL							✓	
26	P1-030-SUB-LVSWG-1B	3x10	✓				OL	OL							✓	
27	C1-030-SUB-ACUPS-1	3x2.5	✓				OL	OL							✓	
28	C2-030-SUB-ACUPS-1	3x2.5	✓				OL	OL							✓	
29	C1-030-SUB-DCUPS-1	3x2.5	✓				OL	OL							✓	
30	C2-030-SUB-DCUPS-1	3x2.5	✓				OL	OL							✓	
31	P-030-SUB-AVR-1A	3x4	✓				OL	OL							✓	
32	P-030-SUB-AVR-1B	3x4	✓				OL	OL							✓	

Remarks :-

Reference :-

PETROJET

ENPPI

PMC

[Signature]

[Signature]

[Signature]

ITR-EL-0006A



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.07- Electrical Cables Termination Certificates



EGPC

Project No: 01251-100-030
:01251-100-031

Document No: ITR-QC-0001
Revision No. : 00

ACTIVITY :




~~TVSWG~~ Panel Installation

NOTIFICATION NO. : PTJ-RFI-EL- 144 DISCIPLINE : ELECTRICAL

DATE: : 3/10/2021

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

LVSWG AND PANEL INSTALLATION

INSPECTION REPORT NUMBER
PTJ-ELE-RFI- 144

INSPECTION DATE & TIME

DOCUMENT No.
ITR-EL-0012DISCIPLINE
ELECTRICAL

SHEET NO

JOB DESCRIPTION

AREA DESCRIPTION

AGROUD MODULE 2 SUB BUILDING

Tag No.

Serial No.

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	Verify that equipment name plates are according to the corresponding drawing	✓		
2	Inspect physical and mechanical condition of the equipment and all components for clear damage.	✓		
3	Verify appropriate anchorage, required area clearances, physical damage, and correct alignment and cleanliness.	✓		
4	Inspect all doors, panels, and sections for paint, dents, scratches, fit, and missing hardware.	✓		
5	Verify that the barriers and covers are installed correctly.			✓
6	Verify that filters are in place and all ventilation openings are clear from any kind of obstacles.			✓
7	Verify that main bus bar is connected between the cells.			✓
8	Verify that the earth bar is connected between the cells and connected to the earth.			✓
9	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method			✓
10	After tightening each electrical connection to the appropriate torque, apply some Varnish between the nut and the screw (or else, between the screw's head and			✓
11	Confirm that lubricants have been correctly applied at the recommended locations.			✓
12	Inspect all mechanical indicating devices for correct operation.			✓
13	Verify that draw out disconnecting contacts and interlocks function correctly.			✓
14	Verify that fuse and/or circuit breaker size and type correspond to drawings.	✓		
15	Verify that current and potential transformer ratios correspond to drawings.			✓
16	Verify that all the interconnection control wires between the cells have been made correctly reference to the control drawings	✓		
17	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.			✓

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME:			
SIGNATURE			
DATE			



Document No: ITR-QC-0001
Revision No. : 00

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

LVSWG AND PANEL INSTALLATION

INSPECTION REPORT NUMBER
PTJ-ELE-RFI- 145

INSPECTION DATE & TIME

DOCUMENT No.
ITR-EL-0012DISCIPLINE
ELECTRICAL

SHEET NO

JOB DESCRIPTION

AREA DESCRIPTION

AGROUD MODULE 2 SUB BUILDING

Tag No.

Serial No.

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	Verify that equipment name plates are according to the corresponding drawing	✓		
2	Inspect physical and mechanical condition of the equipment and all components for clear damage.	✓		
3	Verify appropriate anchorage, required area clearances, physical damage, and correct alignment and cleanliness.	✓		
4	Inspect all doors, panels, and sections for paint, dents, scratches, fit, and missing hardware.	✓		
5	Verify that the barriers and covers are installed correctly.	✓		
6	Verify that filters are in place and all ventilation openings are clear from any kind of obstacles.			✓
7	Verify that main bus bar is connected between the cells.			✓
8	Verify that the earth bar is connected between the cells and connected to the earth.		✓	
9	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method			✓
10	After tightening each electrical connection to the appropriate torque, apply some Varnish between the nut and the screw (or else, between the screw's head and			✓
11	Confirm that lubricants have been correctly applied at the recommended locations.			✓
12	Inspect all mechanical indicating devices for correct operation.			✓
13	Verify that draw out disconnecting contacts and interlocks function correctly.			✓
14	Verify that fuse and/or circuit breaker size and type correspond to drawings.	✓		
15	Verify that current and potential transformer ratios correspond to drawings.			✓
16	Verify that all the interconnection control wires between the cells have been made correctly reference to the control drawings	✓		
17	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.			✓

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			



Enppi

EGPC CRUDE OIL TANK FARM



Owner : **Egyptian General Petroleum Corporation (EGPC)**

Project No: 01251-100-030
:01251-100-031

Contractor **CONSORTIUM (ENPPI / PETROJET)**

Document No: ITR-QC-0001
Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : **CABLE TERMINATION AND TEST**

NOTIFICATION NO. : **PTJ-ELE-RFI- 160** DISCIPLINE : **ELEC**

DATE : **27/03/2021**

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
18	D2-030-SUB-ACUPS-1-BAT-A	SUBSTATION					
19	D1-030-SUB-ACUPS-1-BAT-B	SUBSTATION					
20	D2-030-SUB-ACUPS-1-BAT-B	SUBSTATION					
21	D1-030-SUB-DCUPS-CB-A	SUBSTATION					
22	D2-030-SUB-DCUPS-CB-A	SUBSTATION					
23	D1-030-SUB-DCUPS-CB-B	SUBSTATION					
24	D2-030-SUB-DCUPS-CB-B	SUBSTATION					
25	D1-030-SUB-DCUPS-1-BAT-A	SUBSTATION					
26	D2-030-SUB-DCUPS-1-BAT-A	SUBSTATION					
27	D1-030-SUB-DCUPS-1-BAT-B	SUBSTATION					
28	D2-030-SUB-DCUPS-1-BAT-B	SUBSTATION					
29	P-030-SUB-LPDP-1	SUBSTATION					
30	P-030-SUB-ASP-1	SUBSTATION					
31	P-030-EPM1-UPDP-1	SUBSTATION					
32	P1-030-SUB-ACUPS-1	SUBSTATION					
33	P-030-SUB-IRP-1	SUBSTATION					
34	D-030-SUB-LVSWG-1A	SUBSTATION					

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001

**Enppi****EGPC CRUDE OIL TANK FARM**Owner : **Egyptian General Petroleum Corporation (EGPC)**Project No: 01251-100-330
:01251-100-031Contractor **CONSORTIUM (ENPPI / PETROJET)**Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**ACTIVITY : **CABLE TERMINATION AND TEST**NOTIFICATION NO. : **PTJ-ELE-RFI- 160** DISCIPLINE : **ELEC**DATE : **27/03/2021**

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
35	D-030-SUB-LVSWG-1B	SUBSTATION					
36	D-030-SUB-IRP-1	SUBSTATION					
37	P1-030-SUB-LVSWG-1A	SUBSTATION					
38	P1-030-SUB-LVSWG-1B	SUBSTATION					
39	C1-030-SUB-ACUPS-1	SUBSTATION					
40	C2-030-SUB-ACUPS-1	SUBSTATION					
41	C1-030-SUB-DCUPS-1	SUBSTATION					
42	C2-030-SUB-DCUPS-1	SUBSTATION					
43	P-030-SUB-AVR-1A	SUBSTATION					
44	P-030-SUB-AVR-1B	SUBSTATION					
45	P1-030-SUB-DCUPS-1	SUBSTATION					
46	P-030-SUB-UPDP-1	SUBSTATION					
47	P-030-SUB-DCUPS-1A	SUBSTATION					
48	P-030-SUB-DCUPS-1B	SUBSTATION					

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISCIPLINE

SHEET NO

PTJ-ELE-RFI- 160

27/03/2021

ITR-EL-0009

ELEC

1 OF 1

Item/Tag NO.:

For All Cables tags in PTJ-ELE-RFI-

Type :-

Core:

Size:

NO.	Description of check	RESUNT		
		ACCEPT	REJECT	N/A.
1	Check cable glands are correct type and size as per cable schedule.	✓		
2	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.	✓		
3	Check cable tag is done correctly.	✓		
4	Test and confirm conductor, phase continuity.	✓		
5	Check insulation resistance test (megger) is completed *I	✓		
6	Check Hi-pot test is completed, only for MV/HV cables *II			✓
7	Connect all cores at both ends and confirm all connections are correct as per termination diagram.	✓		
8	Confirm spare cores, screens are earthed and conform to design drawings/specifications	✓		✓
9	Check enclosure cover is installed, no damages and no bolts are missing	✓		
10	Calibration test certificate of testing equipment to be checked.	✓		

Remarks :

*I : ITR-EL-006A/B

*II : ITR-EL-008

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0009

**Enppi****EGPC CRUDE OIL TANK FARM**Owner : **Egyptian General Petroleum Corporation (EGPC)**Project No: 01251-100-030
:01251-100-031Contractor **CONSORTIUM (ENPPI / PETROJET)**Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**ACTIVITY : **CABLE TERMINATION AND TEST**NOTIFICATION NO. : **PTJ-ELE-RFI-218** DISCIPLINE : **ELEC**DATE : **14/06/2021**

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
1	P1-030-MOVDP-1	FIELD					
2	P2-030-MOVDP-1	FIELD					
3	P-030-MOV-001	FIELD					
4	P-030-MOV-010	FIELD	Hold				
5	P-030-MOV-011	FIELD	Hold				
6	P-030-MOV-013	FIELD	Hold				
7	P-030-MOV-014	FIELD	Hold				
8	P-030-MOV-019	FIELD					
9	P-030-MOV-021	FIELD					
10	P-030-MOV-023	FIELD					
11	P-030-MOV-079	FIELD	Hold				
12	P-030-MOV-087	FIELD					
13	P-030-MOV-088	FIELD					
14	P-030-MOV-090	FIELD					
15	P-030-MOV-213	FIELD	Hold				
16	P-030-SDV-103	FIELD					
17	P-030-SDV-106	FIELD	Hold				Hold.
18	P-030-FIT-007	FIELD	Hold				

NOTE:

P-030-SDV-104

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISPLINE

SHEET NO

PTJ-ELE-RFI- 218

14/06/2021

ITR-EL-0009

ELEC

1 OF 1

Item/Tag NO.

For All Cables tages in PTJ-ELE-RFI-

218

Type :-

Core:

Size:

NO.	Description of check	RESUNT		
		ACCEPT	REJECT	N/A.
1	Check cable glands are correct type and size as per cable schedule.	✓		
2	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.	✓		
3	Check cable tag is done correctly.	✓		
4	Test and confirm conductor, phase continuity.	✓		
5	Check insulation resistance test (megger) is completed *I	✓		
6	Check Hi-pot test is completed, only for MV/HV cables **			✓
7	Connect all cores at both ends and confirm all connections are correct as per termination diagram.	✓		
8	Confirm spare cores, screens are earthed and conform to design drawings/specifications	✗		✓
9	Check enclosure cover is installed, no damages and no bolts are missing	✓		
10	Calibration test certificate of testing equipment to be checked.	✓		

Remarks :

*I : ITR-EL-006A/B

** : ITR-EL-008

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0009

Enppi

EGPC CRUDE OIL TANK FARM



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030
:01251-100-031

Contractor	CONSORTIUM (ENPPI / PETROJET)
------------	-------------------------------

Document No: ITR-QC-0001
Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : Panel Installation

NOTIFICATION NO. : PTJ-RFI-EL-230 DISCIPLINE : ELECTRICAL




DATE : 5/30/2021

[illegible]


NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

- * location change to be marked-up

	PETROJET	ENPPI	PMC
NAME			
SIGNATURE		 ® Islam Sherif	
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

LVSWG AND PANEL INSTALLATION

INSPECTION REPORT NUMBER
PTJ-ELE-RFI-210

INSPECTION DATE & TIME

DOCUMENT No.
ITR-EL-0012DISCIPLINE
ELECTRICAL

SHEET NO

JOB DESCRIPTION

AREA DESCRIPTION

AGROUD MODULE 1 SUB BUILDING

Tag No.

Refer to RFI 210

Serial No.

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.
1	Verify that equipment name plates are according to the corresponding drawing	✓		
2	Inspect physical and mechanical condition of the equipment and all components for clear damage.	✓		
3	Verify appropriate anchorage, required area clearances, physical damage, and correct alignment and cleanliness.	✓		
4	Inspect all doors, panels, and sections for paint, dents, scratches, fit, and missing hardware.	✓		
5	Verify that the barriers and covers are installed correctly.	✓		
6	Verify that filters are in place and all ventilation openings are clear from any kind of obstacles.			✓
7	Verify that main bus bar is connected between the cells.			
8	Verify that the earth bar is connected between the cells and connected to the earth.	✓		
9	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method			✓
10	After tightening each electrical connection to the appropriate torque, apply some Varnish between the nut and the screw (or else, between the screw's head and			✓
11	Confirm that lubricants have been correctly applied at the recommended locations.			✓
12	Inspect all mechanical indicating devices for correct operation.			✓
13	Verify that draw out disconnecting contacts and interlocks function correctly.			✓
14	Verify that fuse and/or circuit breaker size and type correspond to drawings.	✓		
15	Verify that current and potential transformer ratios correspond to drawings.			✓
16	Verify that all the interconnection control wires between the cells have been made correctly reference to the control drawings	✓		
17	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.			✓

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :		® Istiaq Sherif	
SIGNATURE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.08- FAT Reports & Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.09- SAT Reports & Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.10- Electrical Pre-Commissioning Check Lists

PRE-COMMISSIONING CHECK LIST SMALL POWER DISTRIBUTION PANEL EL-13 A

PROJECT TITLE : EDCP Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : 030-SUB-UPDP-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check equipment assembly for alignment, levelness and foundation fixing details.	✓	
3	Check nameplate details and outgoing feeder labels w.r.t approved documents.	✓	
4	Check the DB and its components for any mechanical damage.	✓	
5	Check equipment earthing connections.	✓	
6	Check connection of gland plate to the earthing busbar.	✓	
7	Check that panel meters & indication lamps are working.	✓	
8	All compartments to be cleaned internally and externally.	✓	
9	All supports needed for power and control cables to be checked.	✓	
10	Check that all connections are tight and secure.	✓	
11	Check all busbar connections and covers according to the approved documents and supplier recommendations.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST SMALL POWER DISTRIBUTION PANEL EL-13 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : 030-SUB-UPDP-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Remove any accidental connections between phases and from phases to ground.	N/A	
13	Check polarity of D.C supplies (if any).	N/A	
14	Check equipment anti- condensation heaters and test insulation resistance (**)	✓	
15	Insulation resistance test of busbar bolted connections (Between phases and phases to ground) (*)	N/A	
16	Voltage withstand test of both the main and aux. circuits, this shall be carried out between phases and phases to ground (***)	N/A	
17	Equipment test report and inspection certificate to be checked.	N/A	
18	Check availability of vendor documents, including commissioning and start-up instructions.	N/A	



REMARKS AND OBSERVATIONS :

(*) Refer to table [II]

(**) 500 V megger, min. 10 MΩ (Manufacture's test voltage & minimum values should be referenced)

(***) Refer to table [I]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST SMALL POWER DISTRIBUTION PANEL EL-13 A

VOLTAGE WITHSTAND TEST

TABLE OF TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (KV)
0.6	2

TABLE [I]

NOTES:

All current transformer secondary's shall be short circuit for the duration of the test.
All voltage transformers shall be disconnected by removal of primary and secondary fuses for the duration of the test.
Test shall be carried out with all circuit breakers, isolators and switches closed, but with all the cable cores disconnected.



**PRE-COMMISSIONING CHECK LIST
SMALL POWER DISTRIBUTION PANEL
EL-13 A**

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
0.6	1000	100
0.04	1000	100
CONTROL WIRING	500	10

TABLE [II]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST SMALL POWER DISTRIBUTION PANEL EL-13 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : 030-SUB-ASP - 1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check equipment assembly for alignment, levelness and foundation fixing details.	✓	
3	Check nameplate details and outgoing feeder labels w.r.t approved documents.	✓	
4	Check the DB and its components for any mechanical damage.	✓	
5	Check equipment earthing connections.	✓	
6	Check connection of gland plate to the earthing busbar.	✓	
7	Check that panel meters & indication lamps are working.	✓	
8	All compartments to be cleaned internally and externally.	✓	
9	All supports needed for power and control cables to be checked.	✓	
10	Check that all connections are tight and secure.	✓	
11	Check all busbar connections and covers according to the approved documents and supplier recommendations.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST SMALL POWER DISTRIBUTION PANEL EL-13 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : 030-SUB-ASP - 1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Remove any accidental connections between phases and from phases to ground.	N/A	
13	Check polarity of D.C supplies (if any).	N/A	
14	Check equipment anti- condensation heaters and test insulation resistance (**)	✓	
15	Insulation resistance test of busbar bolted connections (Between phases and phases to ground) (*)	N/A	
16	Voltage withstand test of both the main and aux. circuits, this shall be carried out between phases and phases to ground (***)	N/A	
17	Equipment test report and inspection certificate to be checked.	N/A	
18	Check availability of vendor documents, including commissioning and start-up instructions.	N/A	




REMARKS AND OBSERVATIONS :

(*) Refer to table [II]

(**) 500 V megger, min. 10 MΩ (Manufacture's test voltage & minimum values should be referenced)

(***) Refer to table [I]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST SMALL POWER DISTRIBUTION PANEL EL-13 A

VOLTAGE WITHSTAND TEST TABLE OF TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (KV)
0.6	2

TABLE [I]

NOTES:

All current transformer secondary's shall be short circuit for the duration of the test.
All voltage transformers shall be disconnected by removal of primary and secondary fuses for the duration of the test.
Test shall be carried out with all circuit breakers, isolators and switches closed, but with all the cable cores disconnected.



**PRE-COMMISSIONING CHECK LIST
SMALL POWER DISTRIBUTION PANEL
EL-13 A**

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
0.6	1000	100
0.04	1000	100
CONTROL WIRING	500	10

TABLE [II]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : 030-SUB-UPDP-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : 030-SUB-UPDP-1

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	✓	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be-checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	

REMARKS AND OBSERVATIONS :

(*) Refer to table (III).

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
LOW VOLTAGE CABLES
EL-30 A

INSULATION TEST
LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE [III]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced.




PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Distribution Panels System	SYSTEM ID : 030-EL-008
SUB-SYSTEM NAME : Substation Power Distribution Panels System	SUB-SYSTEM ID : 030-EL-008
ITEM TAG No. : 030-SUB-ASP - 1	AREA : 30
REF. DWGs/DOCs :	

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	N/A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : 030-SUB-ASP - 1

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	✓	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be-checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	

REMARKS AND OBSERVATIONS :

(*) Refer to table (III).

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
LOW VOLTAGE CABLES
EL-30 A

INSULATION TEST
LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE [III]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P-030-SUB-ASP-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDCP Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P-030-SUB-ASP-1



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		Islam Sherif	
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDCP Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P-030-SUB-UPDP-1


AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P-030-SUB-UPDP-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels
System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels
System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P1-030-MOVDP-1



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDCP Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P1-030-MOVD-1

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDCP Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P2-030-MOVDP-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Distribution Panels System

SYSTEM ID : 030-EL-008

SUB-SYSTEM NAME : Substation Power Distribution Panels System

SUB-SYSTEM ID : 030-EL-008

ITEM TAG No. : P2-030-MOVD-1




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

12.11- Electrical Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

13- Electrical Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

13.01- Electrical -Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

13.02- Electrical Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

14- Red Marked-up Drawings



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

14.01- P&ID



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

14.02- Instrumentation Drawings



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-008
System Description	Substation Power Distribution Panels System

14.03- Electrical Drawings